LCPL Survey Dept (Barrow Island)

Gorgon Civils and Underground Services Project:

As-Built Survey:

Area: PLANT WEST: GAHC-GAHD-MEG-WALLS C1-BASE INSITU QA

Report Date: 19/07/2015
Office Surveyor: CIV

			DWG:												
	Date of Survey:		Design Information				As Built Information			(Survey Accuracy: ±2mm)		±2mm)	As-Built Results (Absolute Diffs)		<u>Bolts</u>
ABS Code	12d Report File Name:											(Relative)			
Grid Ref	12d Design String Name:	Code	12d Design Model	Easting	Northing	Level	Point Id	Code	12d Model or String	Easting	Northing	Level	d.E d.N String Offs d.L	Description	Δ.E Δ.N Rot
	12d Design Tin Name:												(mm) (mm) Chg (mm) (mm)		(mm) (mm)
GAHC-GAHD-MEG-WALLS	12/10/2014	BOC	PW MAIN 0900FND0604 0 FND	597.705	513.622	20.100	TPS0054	TC	FND INSITU 141012THR1	597.695	513.613	20.496	-10 -9 396	Top Conc Base (is)	
C1-BASE	GAHC-GAHD-MEG-WALLS C1-BASE INSITU 141012.csv	BOC	PW MAIN 0900FND0604 0 FND	610.043	513.622	20.100	TPS0055	TC	FND INSITU 141012THR1	610.041	513.620	20.509	-2 -2 409	Top Conc Base (is)	
		BOC	PW MAIN 0900FND0604 0 FND	610.043	506.622	20.100	TPS0002	TC	FND INSITU 141012THR1	610.039	506.631	20.503	-4 9 403	Top Conc Base (is)	
		BOC	PW MAIN 0900FND0604 0 FND	597.705	506.622	20.100	TPS0005	TC	FND INSITU 141012THR1	597.699	506.636	20.511	-6 14 411	Top Conc Base (is)	
•	•		•		•			•	,		•				